EXTENSION OF TIME PROPOSAL

1	Name of work	Reconstruction of drain and providing covering slabs in Mathrulayout in ward no 04
2	Amount of work portion	24,36,584.00
3	Estimated Cost	Rs 25.00 lakhs
4	Name of Contractor	Sri Jagadish S
5	Agreement no	EE(YNK.D) E-PmT-4/w.o/49/ 2014-15, Dated 08/01/2015
6	No and date under which work order issued	EE(YNK.D) E-PmT-4/w.o/49/ 2014-15, Dated 08/01/2015
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting EOT	15/06/2015
9	Date of receipt of application in the Sub Division office	15/06/2015
10	Extension granted if any	-
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	90 days
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	-
14	Time now applied for	79 Days
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	Work Completed
18	Probable time required for completion of remaining work	Work Completed
19	Cost work charged establishment charged on the work after the expairy original period	90 Days
20	Weather notice as per clause of contract has been issued	No
21	Remarks of the AEE and the daily rate of penalty proposed	Levy Nominal penalty
21	Remarks of the EE and the daily rate of penalty proposed	Levy penalty as per rules.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

To levy penalty

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92